

City of San Marcos Projects affecting Texas State Construction

Reclaimed Water Expansion Project

McKie St full depth reconstruction in progress. Anticipated completion, February 2019.

Excavation adjacent to vault in search of existing Texas State RW line scheduled after in mid February.

CM Allen Reconstruction – Portion of Roadway expected to open in mid-May 2019. Final project completion expected in late Summer 2019. Watch video here to see more about this project: <https://www.youtube.com/watch?v=GiCJeqdmZbg&feature=youtu.be>

Sessom Waterline Repair – Construction began 17th December 2018 to repair/replace broken water main along Sessom Dr. near Salt Grass restaurant. Work through the intersection is complete. Construction is continuing along Sessom Dr between Ed JL Green and Aquarena Sp. Dr. Work on the bore under the Sessom Creek culvert will begin February 4th. Traffic will be reduced to one lane north and south bound on the south bound lanes between Aquarena Springs Dr and Ed JL Green.

Mill Street Reconstruction - The reconstruction of Mill Street is currently underway. Mill Street between 500 and 700 blocks will have partial lane closure through December 2018, for the reconstruction of waterline services and potholing. From January 2019 till the final construction, phase 1 and phase 2 traffic control plan will remain in place to facilitate full depth reconstruction. Mill Street is expected to reopen by fall 2019.

Design

Transportation Master Plan – TMP was adopted by the City Council during second reading on December 12, 2018.

Hopkins Street Improvements: Bishop to Moore – Design is in progress. Project includes the reconstruction of the road and utilities. Drainage improvements will include downstream infrastructure and an outfall to Purgatory Creek. Construction will begin in Fall 2019.

Sessom/Academy Drainage & Intersection Improvements – The project is currently in design process. Tx State provided comments on the proposed 60% design. 90% design is due by April 2019 with 100% Design phase is expected to be completed by September 2019 and construction phase is expected to start in March 2020.

Aquarena Springs Waterline Rehabilitation. Design is underway to rehabilitate the waterline between the bridge at Aquarena Springs Dr. and Sessom, and Charles Austin Drive. This will be a trenchless construction to line the waterline to minimize disruption to the road. Construction is anticipated over In May after graduation ceremonies.

City of San Marcos Projects affecting Texas State

Sessom Creek Improvements, Phase 1 – The project is currently in design process. Project includes the stabilization of Sessom Creek from N.LBJ to Loquat Road as well as utility replacement within the same limits. Construction will begin in early 2020

Uhland Road Improvements – The project is funded with CDBR-DR funds involving the complete reconstruction and widening of Uhland Rd. from IH-35 Frontage Rd to River Road approximately 300 ft. past the Aquarena Springs Drive. This project also will construct a storm water system, a 10 ft. sidewalk extended to Aquarena Springs Drive, water and wastewater improvements. Design is at 90% stage. Construction currently expected summer to Sprint to summer 2020.