

## City of San Marcos Projects affecting Texas State

### Construction

**CM Allen Reconstruction** – Final completion - March 2020.

Currently 95% complete.

Roadway is open to vehicular and pedestrian traffic. Crews are currently working on improvements to the Hutchison Biofiltration Pond. Thermoplastic striping will be applied on CM Allen in March. The roadway is expected to remain open to traffic.

**Mill Street Reconstruction** – Final completion – March 2020

Currently 90% complete

Waterline, storm drain trunk lines and curb inlets installed along Mill St and Uhland Road. Phase II traffic control plan is in place.

---

### Design - Projects ordered by anticipated construction schedule.

**Hopkins Street Improvements: Bishop to Moore** – Design Complete

Construction, April 2020

Reconstruction of the road and utilities. Drainage improvements will include downstream infrastructure to Purgatory Creek. Road will be closed to thru traffic throughout construction.

**Sessom/Academy Drainage & Intersection Improvements** – Design 100%, June 2020

Construction, Fall/Winter 2020

Currently finalizing an ILA between the City and TxState

Texas State provided comments on during 60% design phase. Awaiting comments on 90% design

**Sessom Creek Improvements, Phase 1** – Design 99%, Winter 2020

Construction, Fall 2020

Stabilization of Sessom Creek and utility replacement from N.LBJ to Canyon Road

**Guadalupe Street Improvements from University to Grove** – Design 100%, December 2019

Construction, Spring 2020

Guadalupe Street from University Drive to Grove Street

Street parking layouts, sidewalk improvements, bike lane along the corridor, bike signals at intersections, bike crossings at the UPRR tracks.

**East Aquarena Springs Drive Reconstruction** – Design 100%, delayed by 1 year

Construction, summer 2021

Reconstruction to reverse the superelevation of the road, allowing for improved traffic flow and eliminate the current safety hazard. The project will also address drainage issues in the area.